



CIP STATUS REPORT

August 2021

Map Key	Project Title	Description	Status
1	Utility Undergrounding Project, ST-12-01	Utility undergrounding project along the south side of Las Posas Road from Antonio Avenue to Marco Drive (underground utility District No. 8).	Design and coordination with utilities regarding required easements is underway, with the start of construction scheduled for FY 23-24. This is a project designed and managed by SCE.
2	Northeast Pleasant Valley Desalter Facility, WT-11-01	Construction of a reverse osmosis groundwater desalter facility to treat 4,500 acre-feet of water per year.	Construction of concrete structures is complete. Construction of administration building, reverse osmosis and chemical storage buildings, pressure filters and process piping is complete. Construction of the pipeline from Wells A and B to the Desalter site is complete. Construction of the block wall, curb, gutter and sidewalk, and other site improvements continues. Testing of the treatment processes is underway. The operations contractor Inframark continues to prepare the required documentation for Desalter operations.
9	Well Rehabilitation - Airport 3, WT-14-01	Rehabilitation activities include: fix electrical, control and pump equipment.	Alternative analysis Report complete. Presented to Camarillo Sanitary District Board in September 2018. Next step is to implement energy efficiency improvements and solar power installation.
3	Dizdar Park Renovations & Former Fire Station, CP-5095	Construct site access, parking, landscape, hardscape and lighting improvements on the existing park and former fire station properties. Includes demolition of the former fire station building and former Chamber of Commerce building.	City Council awarded design contract to Goodale Architecture April 28, 2021. Project Design is underway.



CIP STATUS REPORT

August 2021

Map Key	Project Title	Description	Status
4	CSD - Pump Station No. 3 Rehabilitation, SS-13-04	Rehabilitation of pump station to include: pump upgrades and repiping modifications.	The project is currently in the construction phase and the contractor is procuring long lead time materials before construction work commences.
5	Reclaimed Water Storage Reservoir, WT-14-03	Construction of 1 million gallon reclaimed water storage tank at the treatment plant.	Design is underway. City received a \$2 million Proposition 1 grant for construction.
6	Conference Center Drain, CC-11-01	Replace existing open channel concrete with precast concrete boxes, undergrounding of interfering overhead utilities, and street improvement work.	Granite Construction has completed construction. SCE has undergrounded the overhead pole line. North Drive aisle base paving complete, final paving cap to be completed at a later date. SCE energized the Site 6/6/21. Developer working on obtaining zone clearance and building permits for Buildings A, B and Embassy Suites.
7	WWTP Flood Improvements, SS-11-01	Flood protection improvements to Wastewater Treatment Plant.	Preliminary engineering and environmental studies are underway.
8	US 101 Improvements Early Action Project, ST-5058	Coordinate with VCTC's US 101 Improvements Project to investigate possible early action projects in the City of Camarillo that can help reduce congestion on the freeway.	VCTC's consultant is preparing engineering studies for review by City staff and project stakeholders which are required to develop the environmental documents. VCTC anticipates the Draft Environmental Document to be available for review early 2022.
9	Lewis Road to Flynn Road Sewer, SS-14-01	Construct new sewer to replace the deficient sewer on Adolfo Road at Lewis Road extending under the Union Pacific rail road. The new sewer will convey flows from Lewis to Flynn Road.	Design and easement acquisition phase is underway. Construction is anticipated in FY 22-23.



CIP STATUS REPORT

August 2021

Map Key	Project Title	Description	Status
10	Camarillo Hills Drain Replacement, SD-5052	Replace existing concrete box culvert under Las Posas Road/Ventura Blvd. intersection.	Final design has begun. Staff is pursuing grant funding for the project.
11	Standby Power - City Facilities, CH-5067	Provide standby power at City facilities in case of emergency or power loss.	Preliminary design of the hybrid microgrid and final design of the generators is underway. Staff is pursuing grant funding for the project.
12	City Hall Council Chamber Remodel, CH-09-01	Upgrades to City Council Chambers including ADA accessibility, audio visual and lighting.	The project is currently in the design phase, with future Council input required before design is complete. Construction is currently estimated to begin late FY 22-23.
13	City Hall Office Expansion, CH-5082	Conversion of two atriums to add office space to City Hall.	The project is currently in the design phase. Once design is complete, the project will be on-hold until beyond FY 25-26.
14	Daily Drive Improvements, ST-5047	Replace curb, gutter, sidewalk, driveways; grind/overlay pavement, and remove trees along Daily Drive between Las Posas Road and Calle La Roda.	Construction is complete. Project closeout process underway.
15	Chemical System Improvements - Phase 1, SS-5078	Upgrades to chemical system at treatment plant to improve reliability.	Design is underway.
16	Daily Drive/101 Freeway Sewer Improvements, SS-10-03	Implementation of 2009 SSMP recommendation. Existing sewer reaching design capacity. Design/construct 1,800 feet of 18" sewer pipeline along Daily Drive between Calle La Roda and Rosewood Avenue, and additional 1,000 feet of 24" sewer pipeline under the US 101 Freeway.	The first phase to construct the portion south of the 101 Freeway is underway.



CIP STATUS REPORT

August 2021

Map Key	Project Title	Description	Status
17	Annual Resurfacing, ST-5021	Provide annual resurfacing to local streets as recommended by the Camarillo Pavement Management Plan.	Design is complete. Bids open in September 2021. Construction anticipated to begin in Fall 2021.
18	Pump Station No. 4 Rehabilitation, SS-5106	Pump Station No. 4 is in need of rehabilitation involving the replacement of sewage pump equipment, pipe, and electrical equipment.	Design is underway.
19	Advanced Metering Infrastructure, WT5080	Conduct pilot study followed by phased replacement of all existing water meters (over 13,700) with new water meters, and install communication equipment to establish Advanced Metering Infrastructure (AMI).	The pilot program is underway evaluating three separate service providers. The pilot program is anticipated to be complete in late Summer 2021.
20	Pleasant Valley Road Bike Lanes, ST-5006	Improve Pleasant Valley Road for bike lanes between Las Posas Road and Fifth Street.	Design is underway.
21	City Street Trees and Sidewalk - Mission Oaks Area, LS-5035	Replace City street trees and sidewalk in the Mission Oaks area.	Construction is complete. Project in close out phase.
22	Conejo Creek Bank Repair, SS-5098	Partnership with VC Watershed to repair Conejo Creek Bank from the Waste Water Treatment Plant outfall to the bridge at Howard Road.	Coordinating a project agreement with VC Watershed Protection District.
23	Dawson Drive to Metrolink Station Sewer, SS14-02	Construct new sewer to replace the deficient sewer that runs under the Union Pacific Railroad between the Metrolink Station and Dawson Drive.	Preliminary Design and easement acquisition phase is underway.



CIP STATUS REPORT

August 2021

Map Key	Project Title	Description	Status
24	Annual Resurfacing, ST-5020	Provide annual resurfacing to local streets as recommended by the Camarillo Pavement Management Plan.	Construction is complete and project is in closeout phase. Project went to Council on 8/25/21 for Notice of Completion.
25	Traffic Signal Improvements at Las Posas and Temple, TS-5094	Improvements include removal of existing outdated traffic signals and installation of new signals and concrete improvements to establish protected left turn operation on all four approaches	Design is underway.
26	585 La Marina Ditch Repair, PW-2001	Concrete drainage channel removal, subgrade re-stabilization and compaction, concrete drainage channel replacement, and related work.	Final design is underway. ROW coordination in process.
27	Pleasant Valley Road Sewer Force Main, SS-5037	Assessment and alternatives to the currently programmed installation of an additional sewer force main from Las Posas to the Wastewater Treatment Plant.	Completed the preliminary condition assessment and risk analysis phase. CSD awarded preliminary engineering contract on August 25, 2021.
28	Sewer Improvements per SSMP, SS-5042	Rehabilitate sewer facilities per 2009 SSMP recommendations. Improvements may include cured in place sewer pipe lining (CIPP), replacement of portions of sewer, coating of manholes, and other improvements as needed.	Construction is underway and scheduled for completion by late Fall 2021.
29	Metrolink Undercrossing, ST-1405	Construct pedestrian tunnel at Metrolink Station to improve access between the two parking lots and improve train operations by utilizing both platforms.	Preliminary design is underway.



CIP STATUS REPORT

August 2021

Map Key	Project Title	Description	Status
30	Local Road Safety Plan, PW-2002	Develop a Citywide roadway safety plan.	The plan was presented to the Streets & Infrastructure Committee in June 2021. The plan is currently in final development and is anticipated to be complete in late 2021.
31	Anacapa Storm Drain Repair, SD-5116	Repair a short section of storm drain piping.	Construction anticipated early Fall 2021.
32	ST-5024/23 Annual Resurfacing/Overlay	Annual Resurfacing and Overlay projects.	Design to begin late Fall 2021, construction anticipated Summer 2022.